UNCLASSIFIED


AD NUMBER ADB039703 NEW LIMITATION CHANGE TO Approved for public release, distribution unlimited **FROM** Distribution authorized to U.S. Gov't. agencies only; Test and Evaluation; 10 AUG 1979. Other requests shall be referred to Commanding Officer, Naval Ocean Research and Development Activity, Attn: LRAPP, NSTL Station, MS 39529. **AUTHORITY** CNO/N772 ltr N772A/6U875630 20 Jan 2006 & ONR 1tr 31 Jan 2006

AD B 039703

FINAL REPORT - PREMOBILIZATION OF R/V INDIAN SEAL

Texas Instruments Incorporated Equipment Group P.O. Box 226015 Dallas, Texas 75266

31 May 1979 Final Report for Pariod 1 Jan. 1979 - 31 March 1979



Prepared for

NAVAL OCEAN RESEARCH AND DEVELOPMENT ACTIVITY Ocean Advanced Development Office NSTL Station, Bay St. Louis, MS 39529

FILE COP

DCASPRO, Texas Instruments Incorporated P.O. Box 226015, MS 256 Dallas, Texas 75266

UNCLASSIFIED SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered) READ INSTRUCTIONS BEFORE COMPLETING FORM REPORT DOCUMENTATION PAGE 1. REPORT NUMBER 2. GOVT ACCESSION NO. 3. RECIPIENT'S CATALOG NUMBER 4. TITLE (and Subtitle) A FERIOD COVERED FINAL + TUE PREMOBILIZATION OF R/V INDIAN FINAL REPORT U1-8923Ø1-F 7. AUTHOR(s) ONTRACT OR GRANT NUMBER(s) NØØØ14-79-C-Ø213 Thomas M./Mitchell PERFORMING ORGANIZATION NAME AND ADDRESS PROGRAM ELEMENT PROJECT, TASK AREA & WORK UNIT NUMBERS Texas Instruments Incorporated Equipment Group, P.O. Box 226015 Dallas, Texas 75266 Naval Ocean Research & Development Activity (31 May 🥦 79 Ocean Advanced Development Office NSTL Station, Bay St. Louis, MS 39529 14 MONITORING AGENCY HAME A ADDRESS(If different from Controlling Office) 15. SECURITY CLASS. (of this repor') DCASPRO, Texas Instruments Incorporated UNCLASSIFIED P.O. Pox 226015, M/S 256 Dallas, Texas 75266 15#. DECLASSIFICATION DOWNGRADING 16. DISTRICUTION STATEMENT ful this Rep Distribution limited to U.S. Gov't, agencies only; Test and Evaluation: 10 AUG 1979 Other requests for this document must be referred to ATTA 17. DISTRIBUTION STATEMENT (of the obstract entered in Bluck 20, it different t 18. SUPPLEMENTARY HOTES 19 KEY WORDS (Continue on reverse side it necessary and identity by black number) Ship Mobilization, R/V Indian Seal O ADSTRACT (Couline on severae side Il necessary and Identity by block number) A summary is presented of the premobilization effort conducted by Texas Instruments Incorporated to prepare the R/V INDIAN SEAL for later mobilization by another contractor for LRAPP operations during 1979.

DD LIAN 73 1473 EDITION OF 1 NOV 65 IS OBSOLETE

UNCLASSIFIED

INTRODUCTION:

Premobilization of the R/V INDIAN SEAL, conducted by Texas Instruments Incorporated was designed to accomplish certain tasks prior to the mobilization task which began on 27 March 1979. The premobilization effort consisted of several planning and design tasks, equipment purchases and refurbishment and modifications to the ship.

Premobilization was conducted from 1 January 1979 (effective date of contract) through 26 March 1979. The ship entered Burton Shipyard, Port Arthur, Texas on 12 March 1979 and arrived at Pier 14, Galveston, Texas on 27 March 1979.

Specific premobilization tasks performed by Texas Instruments under this contract include:

- Creation and submission to LRAPP of a Preliminary Mobilization Plan for R/V INDIAN SEAL.
- Definition of technical information required for design of recording capability for ship's gyro, RPM, wind velocity, etc.
- Evaluation of proposal deck loading to ensure compliance with stability requirements.
- Development of requirements, schedule, estimated costs and plan to refurbish certain items of deck equipment.
- Creation and submission to LRAPP of a maintenance plan for the onboard processing equipment.
- Greation and submission to LRAPP of a training plan for the technical crew.
- Development and submission to LRAPP of a technical crew rotation plan.

- Development and submission to LRAPP of a logistics support plan.
- Installation of the hydraulic power unit for the PAR/ACODAC equipment and connection of the unit to the crane.
- Modification of one 20-foot ISO van for use as a machine van.
- Refurbishment of the air compressor and purchase of fire extinguishers.
- Removal of wood decking, tow winch and other equipment from the deck of the INDIAN SEAL.
- Modifications to the ship.
- Construction of an after control station.
- Installation of AMF and PDR transducers.
- Run electrical power from the engine room to the main deck.

The remainder of this report will provide descriptions and more detail of the premobilization tasks performed by Texas Instruments.

MOBILIZATION PLAN:

A Preliminary Mobilization Plan for R/V INDIAN SEAL, dated 23 January 1979 was prepared by Texas Instruments (TI) and submitted to LRAPP. The plan is included as Appendix A to this report. The approach proposed consisted of the following four phases:

Phase I: Planning/Design

• Phase II: Dry Dock

Phase III: Premobilization

Phase IV: Mobilization

Accession Fer

NTIS Giull
DDC TAB
Unennounced
Jultific tion

By

Distribution/
Availantion

Dist special

The plan included preliminary deck layout drawings for hydraulic and air lines, electrical power, cooling water lines, fuel lines, and intercom station locations. It also included sketches of a mounting device for the AMF directional transducer and the after control station. Schedules for each phase were included as were recommended equipment refurbishment tasks. Estimated costs for mobilization were developed and presented to LRAPP at a series of meetings held in Plano, Texas and San Diego, California.

In addition to the preliminary mobilization plan, TI submitted a set of sketches providing more detail of the following items:

- 0-1 deck between the vans and the ship's 0-1 deck
- False deck structural plan
- After control station
- AMF directional transducer mounting device
- Intercom station schematic

Copies of these drawings are included as Appendix B to this report.

PERT charts of the premobilization and mobilization effort, as proposed by TI, were prepared and submitted to LRAPP and the A & E group. A copy of the final revision of the PERT chart is included as Appendix C.

A set of five detailed deck layout drawings was prepared and submitted to Undersea Research Corporation for final drafting. These drawings were as follows:

- No. 1 Deck Equipment Layout
- No. 2 Compressed Air Lines and Engine Control Lines Layout
- No. 3 Firefighting and Cooling Water Layout

- No. 4 Hydraulic, Fuel, 0-1 Deck Layout
- No. 5 Intercom, Electrical Power and Deck Lighting Layout

DEFINITION OF TECHNICAL INFORMATION:

Information required for design of the recording capability for the ship's gyro, RPM and wind velocity was obtained and submitted to the TI Systems Integration program personnel and to other contractors, as appropriate. These instruments were connected to the recorders during the mobilization phase.

STABILITY CALCULATIONS:

The final LRAPP deck loading was evaluated by Robert Schuler, Naval Architect to ensure compliance with stability requirements. Based on Mr. Schuler's calculations, the U.S. Coast Guard issued a stability letter certifying acceptability of the deck loading. A copy of the Coast Guard stability letter is included as Appendix D to this report and is posted on the bridge of the R/V INDIAN SEAL.

DECK EQUIPMENT REFURBISHMENT PLAN:

A plan to refurbish the crane, PAR/ACODAC winch, hydraulic power unit and other deck equipment was included in the preliminary mobilization plan (Appendix A). Estimated refurbishment costs were submitted to LRAPP and were subsequently revised and resubmitted. The final refurbishment plan prepared by TI was submitted by TI letter proposal No. 230-66-3019 and was incorporated into this contract.

MAINTENANCE PLAN:

A maintenance plan for the onboard processing equipment is presently being written and is planned for submission under separate cover. The plan specifies the periodic preventive maintenance schedule and operations to be performed on the equipment. Individual maintenance manuals for each piece of equipment are referenced for the actual procedures to be performed.

TECHNICAL CREW TRAINING PLAN:

A training plan for the technical crew has been developed and will be submitted under separate cover. The plan presents a comprehensive approach to training the technical crew to ensure their competence for the LRAPP program. It is based on the individuals' primary duty assignments aboard the ship and takes into consideration their previous experience and training. The plan is divided into the following phases:

- Precruise phase
- Sea trial phase
- At-sea phase
- Headquarters training phase

Training consists of formal training courses, such as those offered by Hewlett-Packard, as well as on-the-job training conducted at TI on the Systems Integration, PAR/ACODAC and LAMBDA III Array programs.

TECHNICAL CREW ROTATION PLAN:

A rotation plan for the technical crew has been developed and will be submitted concurrently with this report. The plan provides for rotating the crew in order to maintain a competent crew aboard the ship at all times. The functional assignments of the individuals are taken into consideration to provide the proper expertise at all times. Each crew member will spend approximately two months out of each three aboard the .hip.

LOGISTICS SUPPORT PLAN:

A logistics support plan has been developed and will be submitted concurrently with this report. The plan provides information for support of the ship out of Galveston. Texas. A supplemental plan will be issued at a later date for operations out of Bermuda.

INSTALLATION OF HYDRAULIC POWER UNIT:

The hydraulic power unit which supplies power to the PAR/ACODAC handling equipment and the crane was installed aboard the ship while it was in drydock. The unit was inspected, new filters were installed, several hoses were replaced and plumbing was run from the unit to the crane (furnished and installed by TI).

MACHINE VAN:

A 20-foot ISO shipping container furnished by LRAPP, was converted for use as a machine van. Lights, electrical wiring and work benches were removed from the old machine van and installed in the container. A storage cabinet was built inside the container and electrical power tools (lathe, drill press, etc.) were installed on the work benches. A personnel door was installed in the side of the container during mobilization. The completed van was used to ship miscellaneous gear from Plano to the ship.

REFURBISHMENT/PURCHASE OF EQUIPMENT:

The air compressor used on previous LRAPP exercises was refurbished for use on the INDIAN SEAL. New tanks were installed and a new 10-hp motor was installed, along with a new starter/control switch.

The GFE 'life raft used on previous exercises was inspected, reprovisioned and repacked for 1979 operations.

Halon fire extinguishers in the following sizes were purchased:

- 2 each 5 1b.
- 5 each 9 1b.
- 1 each 17 lb.

The extinguishers were installed later during the sea trial phase of the operations.

REMOVAL OF DECK EQUIPMENT:

While the ship was in the shipyard, the following items of equipment were removed from the deck: wood and steel decking, tow winch, cargo rails, tugger winch, mud valves and fuel meter. The items were transported to Sealcraft's storage yard for safekeeping. The main deck was painted prior to the time the ship left the shipyard.

SHIP MODIFICATIONS:

The following modifications to the INDIAN SEAL were made (during shipyarding) as part of this contract:

- o Fuel gauges were installed in the forward four fuel tanks and the tanks were cleaned. The gauges were required because the fuel sounding tubes were covered by the vans and LAMBDA winch and are inaccessible.
- A speed log was installed in an existing valve.
- o Two berths were removed from Stateroom No. 5, as directed by LRAPP.
- o All fuel tanks (except day tanks) and the engine room were gas-freed.

AFTER CONTROL STATIONS:

An after control station was built and installed just forward and starboard of the overboarding device. Controls provided are throttle control for each engine and an emergency stop button. Pneumatic and electrical lines were run from the engine room and connected to the station (as part of this contract) after the ship reached Galveston. After installation of the LAMBDA winch, Sealcraft installed a duplicate set of controls in the winch cab. The controls were tested at the dock and again at sea during the early sea trials prior to actual use during exercises.

TRANSDUCER INSTALLATIONS:

An AMF omnidirectional transducer (for use with the AMF acoustic releases) was mounted to the hull of the ship. A U-shaped bracket was built for the unit and signal leads were fed through a stuffing tube and routed to the instrumentation laboratory.

Another bracket was installed beneath the ship for installation of a 12 kHz PDR transducer. The four 3.5 kHz transducers (furnished by TI) previously on the ship were removed, cleaned, tested and reinstalled. The mounting bracket had been damaged, but was repaired prior to reinstallation of the transducers.

An AMF directional transducer mounting device was built and installed on the starboard side of the ship, just forward of van No. 1.

ELECTRICAL POWER:

Electrical power lines were run from the engine room, through stuffing tubes in the engine room escape hatches to the main deck and were tied-off for later connection during the mobilization phase. Lines brought up consist of the following:

- 2 each for the hydraulic power unit
- 2 each for deck lights
- 2 each for the power van
- leach for air conditioning water pumps

CONCLUSION:

The promobilization effort conducted by TI was completed within the specified time (except where noted otherwise) and within budget. Mobilization started on 27 March 1979, as scheduled, and proceeded as planned.

APPENDIX A

PRELIMINARY MOBILIZATION PLAN FOR R/V INDIAN SEAL

PRELIMINARY MOBILIZATION PLAN FOR R/V INDIAN SEAL

Texas Instruments proposes to provide the effort necessary to mobilize the R/V INDIAN SEAL for use as the primary test platform for LRAPP beginning 27 March 1979.

APPROACH

The mobilization task will be acomplished in the following four (4) phases.

Phase 1: Planning/Design

This phase will provide for the planning, deck layout, stability study, scheduling, subcontractor interface, and equipment refurbishment (Attachment A). Completion of this phase will be 28 February 1979.

Phase II: Dry Dock

This phase will start on 1 March 1979 when the R/V INDIAN SEAL enters a fifteen day dry dock period and provides for pre- acceptance survey, supervision of the dry dock task of installing PDR/AMF transducers, speed detectors, and plumbing for saltwater to be used for cooling and safety.

Phase III: Premobilization

This phase will begin 20 March 1979 and provide for the installation of the items listed in Attachment B. This phase will be completed 26 March 1979.

Phase IV: Mobilization

This phase will begin 27 March 1979 and be completed on 4 April 1979 and provide for the major mobilization effort. Attachment C itemizes the Phase IV effort.

The deck layout with hydraulic, electrical, and pneumatic layouts are shown in figures 1 and 2. Positions for deck lights, air tuggers, etc. are also shown.

Figure 3 shows a proposed design for a device for extending and retracting the AMF acoustic release transducer. It consists of a large pipe welded to the side of the ship, with an inner pipe (to which the transducer is attached) which can slide within the outer pipe. The outer pipe extends from the rail (main deck or 0-1 level) to the chine. The inner pipe has spacers which keep it centered within the outer pipe and a three-pronged device (see view A-A which serves as a stop in

the extended position and to orient the directional transducer in the same direction each time it is extended. In the extended position, the transducer will be below the lowest point of the ship's keel. The device will be welded to the starboard side of the ship, forward of the 40-ft. vans.

Figure 4 is a drawing of an after control station for installation near the stern, preferably between the A-frame and overboarding device. It is a box containing the speed control levers and an emergency stop button. The deck of the unit is raised so that any water splashed onto it will drain off quickly. The cover is hinged and has a watertight gasket to keep the unit dry when not in use. The unit will be mounted to the main deck, with a six inch pipe support pedestal and will be waist-high to the operator standing on the false deck.

Schedules for each phase of the mobilization are shown on the eight pages following Figure 4. A separate schedule is shown for each phase.





Figure 1. Deck Layout

Sost Available Copy

HYDRAULIC RETURN AIR LINE

A-4

AIR TUGGER AIR TOOL







Figure 3. AMF Transducar Mounting Device



-					
	CENTY CANCELLE OF STATE OF STA	e 1: P	lanning/Besign (February 1979)	2 of 3	
=:1	CART TI-13552.		Troduction in the contraction of	STATUS DATE	
¥ 1	AO. TASKS	1 2 5 6 7 8	9 12 13 14 15 15	20 00 00	
	LAYOUTS/DRAWINGS: CONTO.		6 + 6 - 4	13 60 61 22 23	26 27 28
1	HYDRAULIC LINES		P		
	AIR LINES		4		
	ELECTRICAL WIRING		4		
1	SALTWATER PLUMBING		9		
	FUEL LINES	Δ	4		
-	SPRINKLER SYSTEM		P		
	9LANNING:				
	STABILITY STUDY	<u> </u>	4		
	LOGISTICS				
	PORT AUTHORITY (GALVESTON)	7			
		4			
1-9	WELDERS				
	ELECTRICIAN			4	
1	PLUMBERS	· ·		9	
	A&E's	00	AD 040	G7D	
1	CRARE SERVICE			4	
	TRANSPORTATION	- Andrews		0 0	1-44-1-7-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
	DETAILED RIGGING PLAN				9
	REFURBISH:	.			>
	PAR WINCH		A		
!	HYD. POMER UNIT		Δ		principalità
	A-FRAME	\\	•		
***	CRANE		Δ		
	AIR TUGGERS			Δ	
	4	LEGEND: VSCHEDULED EVENT	NT COMPLETED EVENT	A PEVICED COMERNIA C	
			- 22	A	

Phase II: Dry Dock (March 1979)

July 1

3111	COURSE COADS	TAROGRAM	PROGRAM MANAGER		STATUS DATE	
IDENT. NO.	TASKS	1 2 3 4 5 6 7	8 9 10 11 12	13 14 15	16 17 18 19	
. 1	PRE-ACCEPTANCE SURVEY (SHIP)	22				
	MONITOR DRY BOCKING	44	Δ Δ	70		
1 1	INSTALL PDR TRANSDUCER MOUNT		44			
	INSTALL ANT TRANSDUCER HOUSING		Δ - Δ			
1 1	INSTALL SPEED DETECTORS		<u> </u>			
1	MOUNT POR TRANSDUCER			ΔΔ Δ		
i	MOUNT SPEED DETECTORS			22		
	WELD MANHOLES CLOSED	7				
1	CONSTRUCT NEW MANHOLE BELOW DECK					
	REMOVE MUD TANK VALVES	K K				
1 1	PLATE OVER STERN ROLLER	D	Δ Δ			-
i '	INSTALL FUEL GUAGE (IF REQUIRED		9			
A-1						
5.a.						
1						
1 3						
. 1	CONDUCT SHIP ACCEPTANCE SURVEY				22	
l "	TRANSPORT PREMOB EQPT PIER 34:					
	POWER UNIT				A	
i i	CRANE				B	
1	A-FRAME				B	
1]	PAR WINCH				A.	
) ~ ?	AIR COMPRESSOR				24	
. 7						
• 7						•

_	ŀ
m	1
×	Ì
PREMOBILIZATION (MARCH 1979)	ı
Ë	ı
	ı
工	į
ပ	Ì
යු .	I
록	
Œ	ł
_	ł
	i
無	١
\simeq	1
	I
7	ł
7	ł
-	١
_	ļ
₩.	l
മ	Į
\mathbf{Q}	ł
Ξ.	Į
W	ı
Ě	ŧ
44.	Ì
	1
-	
	ı
-	Į
PHASE	į
S	Ì
3	1
Ţ	ı
□	ı

TED EVENT & REVISE					
PLACE & MELD TO DECK: CORANE PLACE & MELD TO DECK: CORANE CORANE CORANE A-FRANE	SCHEDULE	- 1		TACCHAM MAKAGER	STATUS DATE
(PIER 34 GALVESTON)	JOENT. NO		21 22	26	
PLACE & WELD TO DECK:		(PIER 34 GALVESTON)			
CRANE		PLACE & WELD TO DECK:			
POWER UNIT		CRANE	77		
PAR WINCH A-FRAME		POWER UNIT	22		
A-FRANE		PAR WINCH	27		
AIR COMPRESSOR CONNECTIONS: CONNECTIONS: HYDRAUL IC LINES HYDRAU		A-FRAME	77		
XBT LAUNCHER & RECORDER ♥ ♥ CONNECTIONS: ♥ ♥ HYDRAUL IC LINES ♥ ♥ ELECTRICAL POWER ♥ ♥ ♥ ARRAY FILL FLUID PLUMBING ♥ ♥ ♥ AIR LINES ♥ ♥ ♥ ARRAY FOAM SYSTEMS ♥ ♥ ♥ PLACE & WELD: ♥ ♥ ♥ ARCHOR LAUNCHER ♥ ♥ ♥ ARCHOR LAUNCHER ♥ ♥ ♥ LIFE RAFTS ♥ ♥ ♥ OI LEVEL LADDERS ♥ ♥ ♥ DECK LIGHTING ♥ ♥ ♥ ARRAY FOAM SYSTEM ♥ ♥ ♥ ARRAY OVERBOARDING DEVICES ♥ ♥ ♥ ARRAY OVERBOARDING DEVICES ♥ ♥ ♥		AIR COMPRESSOR	47		
CONNECTIONS: HYDRAUL IC LINES		-2 3	ΔΔ		
HYDRAUL IC LINES ELECTRICAL POWER ARRAY FILL FLUID PLUMBING AIR LINES ARRAY FOAM SYSTEMS PLACE & WELD: AIR TUGGERS ANCHOR TROUGH ANCHOR TROUGH ANCHOR LAUNCHER C C C ANCHOR LAUNCHER ANCHOR LAUNCHER C C C ANCHOR LAUNCHER ANCHOR LAUNCHER ANCHOR LAUNCHER C C C C C C ARRAY FOAM SYSTEM ARRAY OVERBOARDING DEVICES C C C C C C ARRAY OVERBOARDING DEVICES C C C C C C ARRAY OVERBOARDING DEVICES		CONNECTIONS:			
ARRAY FILL FLUID PLUMBING AIR LINES ARRAY FOAM SYSTEMS PLACE & WELD: AIR TUGGERS ANCHOR TROUGH ANCHOR TROUGH ANCHOR LANDERS OI LEVEL LADDERS DECK LIGHTING ARRAY OVERBOARDING DEVICES ARRAY OVERBOARDING DEVICES ARRAY OVERBOARDING DEVICES ARRAY OVERBOARDING DEVICES		HYDRAUL IC LINES			
ARRAY FILL FLUID PLUMBING AIR LINES ARRAY FOAM SYSTEMS BELOW DECK ITEMS PLACE & WELD: AIR TUGGERS PLACE & WELD: AIR TUGGERS ANCHOR TROUGH ANCHOR TROUGH ANCHOR LAUNCHER C C C C C C C C C C C C C C C C C C		ELECTRICAL POWER			
AIR LINES ARRAY FOAM SYSTEMS BELOW DECK ITEMS PLACE & WELD: AIR TUGGERS ANCHOR TROUGH ANCHOR TROUGH ANCHOR LAUNCHER LIFE RAFTS OI LEVEL LADDERS DECK LIGHTING ARRAY OVERBOARDING DEVICES ARRAY OVERBOARDING DEVICES LEGENDA SYSTEM C C C C C C C C C C C C C C C C C C					
ARRAY FOAM SYSTEMS BELOW DECK ITEMS PLACE & WELD: AIR TUGGERS ANCHOR TROUGH ANCHOR LAUNCHER C C C LIFE RAFTS O1 LEVEL LADDERS DECK LIGHTING ARRAY FOAM SYSTEM ARRAY OVERBOARDING DEVICES ARRAY OVERBOARDING DEVICES LEGENDA COMPLETED EVENT	1-11	AIR LINES	N		
1 ITEMS	2	ARRAY FOAM SYSTEMS			
18 SYSTEM LEGENDA ∇		BELOW DECK ITEMS	7		
M C DEVICES LEGENDA SOMEDY!: MT COMPLETED EVENT A		PLACE & WELD:			
NG DEVICES LEGEND, SOMEDLE, MT COMPLETED EVENT A		AIR TUGGERS	ΔΔ		
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		ANCHOR TROUGH	ΔΔ		
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		ANCHOR LAUNCHER	ΔΔ		
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		LIFE RAFTS	ΔΔ		
G DEVICES G DEVICES C D C D C D C D C D C D C D C D C D C D C D C D C D C D C D C D C D C D C D C D D C D C D D C		O1 LEVEL LADDERS	ΔΔ		
G DEVICES $\nabla \nabla \nabla$		DECK LIGHTING	ΔΔ		
LEGENDA VSCHEDELT NT V COMPLETED EVENT		ARRAY FOAM SYSTEM	ΔΔ		
VSCHEDLE WIT VCOMPLETED EVENT		ARRAY OVERBOARDING DEVICES	ΔΔ		
SCHEDUL - MT COMPLETED EVENT					
		3		COMPLETED	A REVISED SCHEDULE

PHASE III: PREMOBILIZATION (MARCH 1979)

TEXAS INSTRUMENTS PROGRAM	•		ETENTION FENCE	RAILS ∇ ∇	ONTROL STATION ∇		NSTRUCTIOM:	۵	Δ	D	KLER SYSTEM ∇	Δ	Andrewskie į rietie rationis spiratos į statos į (1) skieties į (1) skieties į rationis į (1) skieties į (1) s				LINES	128	MBOA VANS PIER 14 $\nabla \nabla$					
COMEDNIE CHAOT	•	COMSTRUCT:	OIL RETENTION FENCE	SIDE RAILS	AFT CONTROL STATION	DECK SCUPPERS	START CONSTRUCTION:	RAISED DECK FRAMES	OI LEVEL STORAGE DECK	OI LEVEL WALKWAY	SPRINKLER SYSTEM	VAN AIR LOCK	PAINT:	ALL WELDS	SIDE RAILS	OIL RETENTION FENCE	MYD. LINES	SIAGE ARRAY MINCH PIER	STAGE LAMBOA VANS PIER	e servezitation i regulatura de prima (prima propostation de prima de prima de prima de prima de prima de prim	ingeren Grant beneration despression general plants of elements with the contract of the contr		and the section of th	
S COMEDINE	DENT, NO.													- }	3	To be the state of								

SCHEDULE CHART TO TASKS IDENT. NO. TASKS PLACE ARRAY WINCH PLACE ARRAY WINCH PLACE & MELD ALL VANS MAR.SAT ANT. ELECTRICAL INTERCON. TO VANS FUEL & COOLING LINES TO VANS OI LEVEL MALKWAY ON LEVEL NALKWAY OAVIT ARRAY TRAY ELECTRICAL INTERCOR. TO VAN HAND RAILS
--

LOAD MF SECT. OM REEL LOAD MF SECT. OM REEL LOAD PAR/ACODACS LOAD PAR HANDLING EQUIP RECEIVE: FUEL/LUBE	
ARRAY FLUID	
COMISSARY	

ATTACHMENT A

Refurbishment is required for the following items:

1. PAR/ACODAC

Winch

- Replace hoses
- Clean, repair worn parts, install new seals and rewire control valve
- clean and regrease bearings, chain and other mechanical components
- repair/replace control valves
- refurbish brake band and hydraulic cylinder
- connect to power unit, run, adjust valves, chain, etc. for optimum performance
- clean and paint the winch.

2. HYDRAULIC POWER UNIT

- Clean tank and refill with clean hydralic fluid
- Inspect electric motors and repair as nucessary
- replace hoses
- disassemble, clean and inspect pumps and repair (new seals, replace worn parts) as necessary
- bench test pumps for pressure and flow
- replace filter elements
- refurbish electrical J-box and wiring
- clean and paint
- connect to winch, and other load to test operation.

3. A -FRAME

- Disassemble, inspect, relace seals, resurface pitted shafts on hydraulic rams (if new rams are required, additional funding will be required)
- replace hoses
- realign pivots
- paint
- test operation of rams.

4. CRANE

- replace hoses
- clean and inspect cable (replace if necessary)
- free control levers
- clean and paint

5. AIR TUGGERS

- clean and inspect
- replace worm parts and seals, as necessary
- paint
- replace cables, as necessary
- connect to air source and operate to verify proper operation.

6. GFE LIFE RAFTS

- open containers and inspect
- repair as necessary
- repack life rafts.

The machine van will require the following modifications:

- 1. Install personnel door
- 2. Build and install work benches, storage bins and shelves
- 3. Install lathe, drill press and other tools in van
- 4. Install lights, outlets, electrical wiring
- 5. Store spare equipment in van
- 6. Paint

Purchase new air compressor, intercom system, davits, fire extinguishers, speed dectectors, heat exchangers for power vans, deck lights.

ATTACHMENT B

PREMOBILIZATION ITEMS

- 1. Install PAR/ACODAC Winch weld to deck; connect to power unit; connect controls operate and test.
- 2. Install Crane weld to deck; connect to power unit; operate and test.
- 3. A Frame weld to deck, connect to power unit; connect controls; operate and test.
- 4. Install Hydraulic Power Unit weld to deck; connect electrical power; connect to winch, crane and A-frame; operate and test.
- 5. Install Air Compressor build support structure and cover; weld to deck; connect electrical power; run air lines to air tuggers and tool outlets; operate and test.
- 6. Install Array OverboardingDevice install on stern and weld to deck.
- 7. Install Anchor Trough weld to deck.
- 8. Install Anchor Launcher weld to stern.
- 9. Install Array Fire Fighting System Below Deck Items install below decks; install plumbing, pumps, power etc.
- 10. Install GFE Life Rafts weld support frames to deck.
- 11. Install Air Tuggers build mounts and weld in position; mount air tuggers on mounts; connect to air compressor; operate and test.
- 12. Install Oil Retention Fences cut component parts from stock material; weld in place on main deck.
- 13. Install Below-Deck Components of:
 - Electrical power system purchase electrical cable; connect cable to ship's J-box; run cable through deck.
 - Fuel and cooling water for power van and winch connect plumbing from ship's seawater system to "soft patch" on aft deck.
- 14. Install Aft Control Stations Purchase valves, switches, etc.; connect wiring to ship's control systems; run wires to deck; install aft station near overboarding device and connect wiring; operate and test this station; run wires for control station in winch cab; tie-off wires for connection during mobilization.
- 15. Install Array Fill Fluid Plumbing install plumbing, pumps and wiring; run plumbing to deck connections; stop-off for connection to winch during mobilization.
- 16. Increase Height of Side Rails-the increased height of the deck (due to false decking) will require the side rails to be raised along

the entire port side and along the starboard side where people will be working- such as aft of the machine van. It is planned that solid railing such as is presently on the ship will be installed to also offer protection from waves.

- 17. Turn Ladders Inboard remove ladders from 0-1 deck to main deckturn inboard to provide more room for vans; weld in position.
- 18. Scuppers
 - Install hinged "doors" on scuppers to decrease amount of water flowing onto deck.

ATTACHMENT C

MOBILIZATION ITEMS

- 1. Install Vans -
 - Place foundations and the four, 40-ft. vans and the power van on the main deck, using the container crane
 - Using jacks, level and adjust vans for proper alignment
 - Shim foundations and weld in place
 - Install boots between vans
 - Install the two, 40-ft. vans on the 0-1 level
 - Connect electrical power to vans, and interconnect power
 - Operate air conditioners, lights and other electrical circuits, check for proper operation, correct any deficiencies
 - Place machine van and foundations on deck
 - Weld machine van foundations to deck
 - Connect electrical power to machine van, check operation, correct any deficiencies
 - Interconnect power van and laboratory vans
- 2. Install LAMBDA Winch and Power Unit
 - Place winch and power unit on main deck, using the container crane
 - Weld to deck
 - Install control cab
 - Install engine controls in cab to ship systems
 - Install fuel and cooling water to power unit
 - Operate and verify proper operation of all subsystems
- 3. Install LAMBDA level wind
 - Place level wind on main deck and weld in place
 - Connect hydraulic lines from level wind to power unit
 - Operate and verify proper operation of level wind
- 4. Install Wind Velocity Indicators
 - Install aerovane on pedestal above wheelhouse
 - Install indicator
 - Run wiring from aerovane to indicator and to batch computer
 - Test operation
- 5. Install Antennas
 - Install Marisat antenna on pedestal already on ship
 - Install other antennas
 - Run cables from antennas to equipment
 - Adjust and test operation
- 6. Install Deck Lighting
 - Fabricate mounts for lights
 - Weld mounts in place
 - Install lights to mounts
 - Run wiring to lights and connect
 - Test operation and illumination of deck
 - After second sea trial, change position of lights and install additional lighting, if necessary

Heading Signals - Connect wiring from sensors to the batch computer - Test and verify proper operation 8. Interconnect Instrumentation in Vans - Run instrumentation and other wiring - Test and verify proper connection 9. Instrumentation Checkout - Perform Acceptance Test per the Acceptance Test Percedure developed by the Systems Integration Program 10. Install Navigation and Other Readouts on the Bridge - Install display units for the integrated navigation system, NATOBS, etc. Connect display units to sensors, computers and other system components - Test and verify proper operation per Acceptance Test Procedures 11. Install SUS Launcher and Storage Locker - Place launcher and storage locker in position and weld in place 12. Install Storage Deck Above the Two 40-ft. Port-Side Vans Build support structure for deck panels - Install deck panels (same as false deck panels) in support structure - Build railing around storage deck 13. Install Radio Direction Finding Equipment - Install antenna Run wiring to display unit in laboratory and/or bridge - Test and verify operation 14. Install Davit for Storage Deck - Weld davit in position on corner of port-side van - Connect power (electrical or pneumatic) to davit - Test and verify operation 15. Install Array Tray - Place mounts for tray in position and weld to deck - Assemble tray to mounts to verify proper fit - Remove tray and store 16. Load PAR/ACODAC Equipment After completion of deck installations, load the PAR/ACODAC equipment and store in preparation for the first sea trial. 17. +ut LAMBDA Tow Cable on the Winch - Move ship to Pier 14, if not already there - Position reel on dock, aft of ship - Fasten forward end of cable to winch reel - Reel the tow cable onto the winch, maintaining as much tension in the cable as possible - Connect tow cable to instrumentation Verify proper operation, per Acceptance Test Procedure A-21

7. Install Wiring to Provide Gyro, Engine RPM and Magnetic

18. Install False Decking

- Fabricate components of support structure: legs, stringers, etc.
- Weld support structure to main deck

- Install deck panels in support structure


- Fit false decking around vans, winches, etc. to provide good footing and safe operation


Note: Installation of false decking could begin during the Premobilization Phase, after installation of PAR/ACODAC winch, crane and A-frame


- 19. Install Array Foam and Sprinkler Systems
 - Install systems on array winch, if not previously installed
 - Connect ship seawater supply to sprinkler
 - Install switches to activate systems
 - Verify proper operation of systems
- 20. Install Intercommunications System
 - Fabricate mounts for intercom system
 - Position intercom stations on deck, in the vans and on the bridge as shown in Figure 2
 - Run wires to all stations
 - Test and verify proper operation
- 21. Install XBT System
 - Install launcher on starboard quarter
 - Connect signal cable from launcher to recorder
 - Test and verify proper operation
- 22. Paint
 - Paint all welds and new metal
- 23. Build Walkway from 0-1 Level to Vans
 - Build walkway to span the space between the O-1 level and the top of the 40-ft. vans on the main deck
 - Install rails on the walkway
- 24. Air-Lock Entry to Instrumentation Vans
 - Fabricate air-lock chamber
 - Install to forward end of the Transition Van


APPENDIX B


DESIGN SKETCHES



















APPENDIX C

MOBILIZATION PERT CHART





APPENDIX D

U.S. COAST GUARD STABILITY LETTER FOR R/V INDIAN SEAL

APPROVED

Control to American American

1824 B 1 1 1 1 1 1 1

15 May 1979

The second of th

STABILITY INFORMATION FOR M/V INDIAN SEAL, O.N. 557401

A stability test supervised by the U. S. Coast Guard was performed on the M/V INDIAN SEAL, O.N. 557401, at Port Arthur, Texas, on 22 May 1974. On the basis of this test, and a deadweight survey performed on the subject vessel at Willimington, California on 2 July 1974, stability calculations have been performed. Results indicate that the stability of the M/V INDIAN SEAL, as presently outfitted and equipped, is satisfactory for operation in Ocean Service provided the following restrictions are strictly observed:

- 1. A maximum of 217 long tons of deck cargo may be carried aboard this vessel. Deck cargo includes all semi-portable trailers, quarters, laboratories, winches, and other selsmographic or oceanographic equipment temporarily or semi-permantly installed on the afterdeck. With this deck cargo, up to 130 long tons of below deck ballast, or liquid or dry cargo may be carried.
- 2. Below deck cargo and ballast shall be carried in accordance with the table which follows. Additional cargo or ballast in the third column is optional provided the maximum tonnage given is not exceeded. Cargo shall not be carried in ballast spaces exempted from gross tonnage.

Deck Required Maximum Additional Below Long Ballast Deck Tonnage - Long Tons

Less than 217

 t_{Y}

None

347 Minus Dack Cargo

- 3. The mean draft shall not exceed 14 feet 4 Inches. Trim should be minimized and shall always result in a freeboard of at least 22 Inches at the stern.
- 4. The maximum vertical center of gravity permitted for deck cargo as stowed is 6.0 feet above the deck. Such cargo must be positively secured against shifting in a seaway prior to leaving protected waters.
- There shall never be more than one pair of partially filled tanks of each liquid at any one time.
- Cross-connections between all port and starboard wing tanks shall be kept closed at all times when underway.

15 May 1979

STABILITY INFORMATION FOR M/V INDIAN SEAL, O.N. 557401

- 7. Main deck hatches and weather doors to the forecastle and machinery spaces shall be kept closed and fully secured at all times when underway, except when actually used for transit under safe conditions.
- Main deck freeing ports shall be maintained operable and completely unobstructed at all times.
- 9. Bilges shall be kept pumped to minimum content at all times.
- 10. The Master should make every effort to determine the cause of any list of the vessel before taking corrective action.

It shall be the Master's responsibility to maintain the vessel in a satisfactory stability condition at all times. The Master shall notify the load line assigning authority and the Coast Guard of any alteration which significantly affects the stability of the vessel.

This stability information sheet shall be posted under suitable transparent material in the pilothouse of the subject vessel so that both pages are visible. This stability information supersedes any material previously furnished the vessel.





DEPARTMENT OF THE NAVY

OFFICE OF NAVAL RESEARCH 875 NORTH RANDOLPH STREET SUITE 1425 ARLINGTON VA 22203-1995

IN REPLY REFER TO:

5510/1 Ser 321OA/011/06 31 Jan 06

MEMORANDUM FOR DISTRIBUTION LIST

Subj: DECLASSIFICATION OF LONG RANGE ACOUSTIC PROPAGATION PROJECT (LRAPP) DOCUMENTS

Ref: (a) SECNAVINST 5510.36

Encl: (1) List of DECLASSIFIED LRAPP Documents

- 1. In accordance with reference (a), a declassification review has been conducted on a number of classified LRAPP documents.
- 2. The LRAPP documents listed in enclosure (1) have been downgraded to UNCLASSIFIED and have been approved for public release. These documents should be remarked as follows:

Classification changed to UNCLASSIFIED by authority of the Chief of Naval Operations (N772) letter N772A/6U875630, 20 January 2006.

DISTRIBUTION STATEMENT A: Approved for Public Release; Distribution is unlimited.

3. Questions may be directed to the undersigned on (703) 696-4619, DSN 426-4619.

BRIAN LINK

By direction

Subj: DECLASSIFICATION OF LONG RANGE ACOUSTIC PROPAGATION PROJECT

(LRAPP) DOCUMENTS

DISTRIBUTION LIST:

NAVOCEANO (Code N121LC - Jaime Ratliff)

NRL Washington (Code 5596.3 – Mary Templeman)

PEO LMW Det San Diego (PMS 181)

DTIC-OCQ (Larry Downing)

ARL, U of Texas

Blue Sea Corporation (Dr.Roy Gaul)

ONR 32B (CAPT Paul Stewart)

ONR 321OA (Dr. Ellen Livingston)

APL, U of Washington

APL, Johns Hopkins University

ARL, Penn State University

MPL of Scripps Institution of Oceanography

WHOI

NAVSEA

NAVAIR

NUWC

SAIC

Declassified LRAPP Documents

			D - 1 1 - 1		(
Report Number	Personal Author	Title	Fublication Source (Originator)	Fub. Date	Current Availability	Class.
Unavailable	Unavailable		Sanders Associates, Inc.	790109	ADC017579	D
ARL TR7924	Mitchell, S. K., et al.	ANALYSIS OF ACOUSTIC BOTTOM INTERACTION IN BEARING STAKE (U)	University of Texas, Applied Research Laboratories	790223	ADE001369; NS;	n
TIU1886502F	Eichenberger, D.	REPORT FOR CHURCH STROKE II OCEANOGRAPHIC SERVICES	Texas Instruments, Inc.	790326	ADB036751; ND	n
Unavailable	Unavailable	CEMBER 1978	Xonics, Inc.	790430	ADB037987	n
Unavailable	Mitchell, T. M.	PREMOBILIZATION OF R/V INDIAN SEAL	Texas Instruments, Inc.	790531	ADB039703	n
Unavailable	Hays, E. E.		Woods Hole Oceanographic Institution	790601	ADB040404	U
LRAPPR79029	Unavailable	AL-	Naval Ocean R&D Activity	790601	ADB041066; NS	n
USRD NO. 4807	Unavailable	MEASUREMENTS ON AQUADYNE MODEL AQ-1 ELEMENTS FOR THE UPGRADED LAMBDA ARRAY	Naval Research Laboratory	790802	ND	n
Unavailable	Ellis, G. E.		University of Texas, Applied Research Laboratories	790814	ADA073876	U
BR U0048-9C2	Unavailable		Bunker-Ramo Corp. Electronic Systems Division	790901	QN	U
ORITR1245	Moses, E. J.	OPTIONS, REQUIREMENTS, AND RECOMMENDATIONS FOR AN LRAPP ACOUSTIC ARRAY PERFORMANCE MODEL (U)	ORI, Inc.	790917	NS; ND	n
Uavailable	Colborn, J. G., et al.	EVALUATION OF STANDARD OCEAN CANDIDATES	Pacific-Sierra Research Corp.	800301	ADA087304	
Unavailable	Kirby, W. D.		Science Applications, Inc.	801112	ADB052623	n
Unavailable	Unavailable		University of Texas, Applied Research Laboratories	801215	ADB053770	n
Unavailable	Renner, W. W., et al.	(G, AND	Science Applications, Inc.	810301	ADA126250	n
Unavailable	Wilson, J. H.	-	Science Applications, Inc.	810401	ADA190143	n
Unavailable	Goit, E. H.	TOWED ARRAY PERFORMANCE PREDICTION SYSTEM - VERSION 1.2	Science Applications, Inc.	810701	ADB059397	n
3	Unavailable	FINAL REPORT	University of Texas, Applied Research Laboratories	810721	ND	n